

BuildTwin Vision — Weekly Progress Intelligence

Project: BuildTwin Public Construction Demo (BT-PUBLIC-26)

Location: Synthetic site model with NYC DOB public permit sample

Metric	Value
Planned Progress	30.2
Approved Actual Progress	24.9
Ai Estimated Progress	25.0
Schedule Variance	-5.3
Delayed Activities	7
At Risk Activities	2
Critical Safety Events	1
Open Quality Observations	1

Highest-risk activities

Activity	Score	Band	Primary factor
Level 1 Core Columns	43.0	medium	Actual progress trails plan by 30.0 points
Level 1 Core Beams	41.6	medium	Actual progress trails plan by 18.0 points
Ground Floor Structural Slab	33.3	medium	Actual progress trails plan by 4.0 points
Foundations - Main Clinical Building	28.0	medium	Activity is on the critical path
Public DOB PL-PL permit - 3 Avenue, Manhattan	26.4	medium	Actual progress trails plan by 12.0 points
Public DOB EW-OT permit - E 28 Street, Manhattan	26.4	medium	Actual progress trails plan by 12.0 points

Open alerts

- **CRITICAL** — Level 1 Core Columns require recovery review: Critical activity is materially behind plan and blocks core beam work.
- **HIGH** — Restricted-zone entry detected: Person track 7 entered Level 1 Core during a controlled work window.
- **MEDIUM** — Roof camera offline: Roof Cam 02 has not reported for more than 72 hours.
- **MEDIUM** — Roof Mechanical Zone evidence is stale: No accepted visual evidence exists within the configured freshness window.
- **MEDIUM** — NYC DOB public permit sample shows schedule variance: NYC-DOB-110436984-PL-PL-01 is date-shifted from a public DOB permit record and is behind the demo baseline.